


30-39/2009-USOF/Instructions(Pt) { 3006 - 3007
Government of India
Ministry of Communication & IT
Department of Telecommunications
Universal Service Obligation Fund-Finance wing
Sanchar Bhawan, New Delhi-110001

Dated: 20th January 2010

To
The CCA
Chhattisgarh/NE

Sub:- Modification in terms & conditions of Agreement – Regarding extension of Roll out period of M/s KEC

Kindly find enclosed letter no 30-148/2008-USF (Vol.XVI) dated 13-01-2010 from Technical wing of USOF regarding extension of roll out period of M/s KEC(IP) from 24 months to 31 months i.e. upto 31-12-2009 for information and necessary action.


Asst Administrator F

Government of India
Department of Telecommunications
Office of the Administrator, USO Fund
1311 (B), Sanchar Bhawan, Ashoka Road, New Delhi

Dated: 13-01-2010

No. 30-148/2008-USF (Vol. XVI)

Shri Surinder Bir
M/s KEC International Ltd.
Senior Plaza, 3rd Floor
339/2, Sector-14, Mehrauli Road
Gurgaon (Haryana) -122001

Sub: **Modification in terms and conditions of the Agreement No. 30-148/2007-USF(Part A) effective from 01.06.2007 - Regarding extension of Roll out period**

Kindly refer to your letter no. Nil dated 25.09.2009 regarding Project Extension in case of M/s KEC.

2. In this regard, it is intimated that as per the original rollout of the aforesaid Agreement, IPs were to commission at least 50% of the infrastructure sites in each of the Cluster (s) as detailed in Section-II of the Agreement within 8 months period of the signing of the Agreement and the remaining infrastructure sites within 12 months period of the signing of the Agreement. In March 2008, two phases of roll out were merged as a single roll out period of one year. Thereafter as per the request from M/s KEC, the rollout period has been extended on two occasions i.e. up to 31-12-2008 and again up to 31-05-2009 vide this office letters of even number dated 10-09-2008 and dated 21-04-2009 respectively.

3. The request of M/s KEC to further extend the roll out period beyond 31-05-2009 has been considered by the Competent Authority. In exercise of powers conferred under Clause 7.1 of Section-III: General Conditions and Clause 3.3 of Part-VI: Operating Conditions of the Captioned Agreement, I have been directed to convey the approval of the Administrator, USO Fund to modify Clause 3.1 of Section-VI: Operating Conditions of the said Agreement as below:


Existing Conditions	Modified Conditions
Section-VI: Operating Conditions Clause 3.1 The IP shall have to commission all the Infrastructure sites in each of the Cluster(s) as detailed in Section-II of this Agreement within 24 months period of the signing of the Agreement.	Section-VI: Operating Conditions Clause 3.1 The IP shall have to commission all the Infrastructure sites in each of the Cluster(s) as detailed in Section-II of this Agreement within 31 months period of the signing of the Agreement i.e. up to 31st December 2009 .

All other terms and conditions of the aforesaid Agreement shall remain unchanged.

1971
 DATED

91
 15/1/2010
 1311 (B)

You are requested to get one copy of this letter duly signed by the authorized signatory of KEC in token of acceptance of the above said modification and submit the same for file in this office.


(S. C. Karol)
Director (T-I), USOF
Tel.: 011-23372434

Enclosure: One additional copy of this letter

Copy for kind information and necessary action to:

- 1) Jt. Administrator (F), USO Fund, DoT, New Delhi
- 2) USPs - M/s BSNL, M/s Bharti Airtel, M/s Vodafone, M/s Aircel, M/s Idea, M/s RCL & M/s RTL

Government of India
Department of Telecommunications
Office of the Administrator, USO Fund
1311 (B), Sanchar Bhawan, Ashoka Road, New Delhi

Dated: 14-01-2010

No. 30-148/2008-USF (Vol. XVI)

Shri S. K. Babbar
 General Manager (Civil), USO Project
 BSNL, 6th Floor, Mohan Singh Place
 New Delhi-110001

Sub: **Modification in terms and conditions of the Agreement No. 30-148/2007-USF (Part A) effective from 01.06.2007 - Regarding extension of Roll Out period**

Kindly refer to your letters no. 3-1/USO TWRS/2007-Civil dated 05.10.2009, dated 06.11.2009 and dated 23.11.2009 seeking extension of roll out period for setting up the infrastructure sites for provision of mobile services in the specified rural and remote areas under the captioned Agreement.

2. In this regard, it is intimated that as per the original rollout of the aforesaid Agreement, IPs were to commission at least 50% of the infrastructure sites in each of the Cluster (s) as detailed in Section-II of the Agreement within 8 months period of the signing of the Agreement and the remaining infrastructure sites within 12 months period of the signing of the Agreement. In March 2008, two phases of roll out were merged as a single roll out period and the rollout period was extended up to 31-08-2008 [vide this office letter no. 30-148/2007-USF (Vol. XIII) dated 26-03-2008]. Thereafter, the roll out period has been further extended on two occasions i.e. up to 31-12-2008 and again up to 31-05-2009 (vide this office letters of even number dated 10.09.2008 and 21-04-2009 respectively).

3. The request of BSNL to further extend the roll out period beyond 31-05-2009 has been considered by the Competent Authority. In exercise of powers conferred under Clause 7.1 of Section-III: General Conditions and Clause 3.3 of Part-VI: Operating Conditions of the Captioned Agreement, I have been directed to convey the approval of the Administrator, USO Fund to modify Clause 3.1 of Section-VI: Operating Conditions of the said Agreement as below:

Existing Conditions	Modified Conditions
<p>Section-VI: Operating Conditions Clause 3.1 The IP shall have to commission all the Infrastructure sites in each of the Cluster(s) as detailed in Section-II of this Agreement within 24 months period of the signing of the Agreement</p>	<p>Section-VI: Operating Conditions Clause 3.1 The IP shall have to commission all the Infrastructure sites in each of the Cluster(s) as detailed in Section-II of this Agreement within 31 months period of the signing of the Agreement i.e. up to 31st December 2009</p>

All other terms and conditions of the aforesaid Agreement shall remain unchanged.

Joint Administrator (Finance)
 No. 30/2008-10
 Date: 15/1/2010

13/1
 DATED

You are requested to get one copy of this letter duly signed by the authorized signatory SNL in token of acceptance of the above said modification and submit the same for rd in this office.

2019
14/11/2010
(S. C. Karol)
Director (T-I), USOF
Tel: 011-23372434

Enclosure: One additional copy of this letter

Copy for kind information and necessary action to:

- 1) Jt. Administrator (F), USO Fund, DoT, New Delhi
- 2) USPs – M/s BSNL, M/s Bharti Airtel, M/s Vodafone, M/s Aircel, M/s Idea, M/s RCL & M/s RTL